



GEORGE MARLTON, JD
PROCUREMENT DIVISION DIRECTOR

PROCUREMENT DIVISION
PUBLIC SERVICES BUILDING
2051 KAEN ROAD | OREGON CITY, OR 97045

REQUEST FOR QUOTES #2017-83
Feyrer Park Restroom Site Prep
ADDENDUM NUMBER 3
November 1, 2017

On September 28, 2017, Clackamas County (“County”) published Request for Quotes #2017-83 (“RFQ”) and on October 16, 2017 published Addendum #1 and on October 25, 2017 published Addendum #2. The County has found that it is in its interest to amend the RFQ through the issuance of this Addendum #3. Except as expressly amended below, all other terms and conditions of the original RFQ and subsequent Addenda shall remain unchanged.

1. Delete the project Key Dates in its entirety and replace with the following:

Key Dates

- Site prep work to be completed by January 29, 2018, coinciding with the delivery of the CXT concrete building.
- Post restroom installation sidewalk construction work to be completed on or before March 19, 2018.
- Project substantially completed by March 19, 2018.
- Project final completion by March 30, 2018.

End of Addendum #3