

Previous Project Updates

to Board of County Commissioners

- Oct 2017 Board Update: NCPRD kicked off collaboration with City for design and engineering
- June 2018 Board Approval: Contract with 2.ink Studio design team to test and revise previous 2010 plan



Today's Update

"During schematic design, the selected design team will refine the project components, identify project cost, and engage the community."

Summer/Fall Progress

Winter 18/19:

- Draft Alternative & Review
- Concept Cost Estimates

Funding


Schedule

Next Steps

Discussion



Summer/Fall 2018 Progress



Where we are

December/January

Draft Preferred
Alternative and
Cost Estimate
with Options

For internal presentation and review

January/February

PRESENTATION AND REVIEW

- Board of County Commissioners
- Milwaukie City Council
- City and NCPRD Staff
- Steering Advisory Committee (SAC)
 & Technical Advisory Group (TAG)

March

Final Design (Schematic)

For public and planning review; to support funding plan

Draft Preferred Alternative



Concept Cost Estimates

Estimates based on preferred alternative

- \$___* million (construction costs)
 - Includes contingencies & escalation ~25%
 - Does not include soft costs (estimated at \$___*m)

City estimates going in to project

- \$3 million estimated in Milwaukie's CIP 2017-22 (construction costs 2013, based on 2010 plan)
- \$3.8 million included for Project Budget in RFP (construction costs, with escalation from 2013)

Accounting for difference

- Economy: 2010-2019 escalation
- Differences in estimating and past assumptions

Funding

NCPRD-City Development of Funding Strategy in 2018/19

Source	Potential Amount
NCPRD SDC Zone 1 funds	Up to 1,600,000
City funds	250,000
Metro Local Share (potential from pending bond measure)	500,000
Competitive Grants (parks, rec, state, regional, utility, etc.)	Up to 1,000,000
NCPRD General Obligation Bond	TBD
Other or private	TBD
Estimated Total Funds	\$ 3,350,000

Estimated Cost (including soft costs)	\$*
Estimate Gap in Funding	\$*

Review phase

Aligning Uses and Funding Sources

Full
Program of
Uses \$___*

Reduced Uses & Value Engin.

Phased Uses

Minimal
Uses \$___*

Analyze

- Estimated Costs
- Funding Scenarios
- Schedule

Summarize
Opportunities
and
Challenges

Assess Feasibility Recommend

Confirm
Funding
Strategy
that can
support
plan

Challenges

Balancing goals

- Quality design: service and longevity
- Funding availability
- Feasibility of bond
- Timing of project

Timeline for Project Completion





Design & Review	ongoing – March 2019	
Funding Strategy	ongoing – Jan 2020	
Construction Docs	April 2019 – November 2019	
Permits/Approvals	August 2019 – December 2019	
Bidding	3 months; TBD per funding plan	
Construction	12 months; TBD per funding plan	

Next Steps

- Continue District & City reviews
- Continue planning strategy for full funding
- Spring Public Meeting #3
- Design Development and Construction Documents



Questions & comments?

