

## FIRE SPRINKLER AFFIDAVIT FOR ALTERATIONS OR TENANT IMPROVEMENTS

For 1 to 10 sprinkler heads, to be accompanied by a floor layout drawing showing the area of work within the building's structure

Building Permit No	)
Project Name:	Occupancy:
Job Address:	Type of Construction:
Contractor:	Phone:
	Proposed Quantities: Additional Heads Altered Heads Removed Heads

I, \_\_\_\_\_, Oregon Construction Contractors Board No. \_\_\_\_\_ certify that the following is true and reasonably defines the scope of work for this project:

a) All work is limited to drops and armovers for a wet system (.10 density) located within a light-hazard occupancy.

b) Positions of sprinkler heads relative to architectural features such as soffits, beams, partitions, walls, etc. complies with the current adopted edition of NFPA 13.

c) The proposed work does not require hydraulic calculations.

d) Only one sprinkler head will be installed from one drop (exception: up to two heads from one drop may be installed when each head is in a separate fire area). As part of the installation, leave the mechanical tap on site for the inspection (NFPA 13 6.5.5, #2).

e) The area covered per sprinkler head is limited to the spacing requirements of NFPA 13.

f) Tenant improvements in a new building shall be equipped with Quick Response heads, except where located within the same compartment as existing, standard response heads (see NFPA 13 for exceptions).

g) In using this affidavit you cannot mix sprinklers of differing thermal response types.

h) The installation shall comply with the requirements of the current adopted edition of NFPA 13.

i) Piping shall not be concealed until hangers and bracing are inspected.

j) Final approval shall be subject to onsite tests and inspections.

In addition, I understand the following is required to be available on the jobsite for inspections and testing:

- Job copy of required floor layout drawing, showing the area of work within the building's structure, and
- Manufacturer's product information (cutsheets) and installation instructions, and
- A copy of this document

Signature: \_\_\_\_

Date: