To request translation or disability-related accommodations, please contact us at **DTDcompliance@clackamas.us** | **503-742-4400**.

Si quiere solicitar servicios de traducción o adaptaciones para la discapacidad, contáctenos en/al **DTDcompliance@clackamas.us** | **503-742-4400**.

Чтобы запросить перевод или приспособления, связанные с инвалидностью, пожалуйста, свяжитесь с нами по:
DTDcompliance@clackamas.us | **503-742-4400**.

Щоб попросити переклад або спеціальні послуги для осіб з особливими потребами, зверніться до нас, скориставшись такими контактними даними:
DTDcompliance@clackamas.us | **503-742-4400**.

如需翻译服务或残障相关的协助，请与我们联系：
DTDcompliance@clackamas.us | **503-742-4400**。

Để yêu cầu dịch vụ dịch thuật hoặc điều chỉnh liên quan đến tình trạng khuyết tật, vui lòng liên hệ với chúng tôi qua **DTDcompliance@clackamas.us** | **503-742-4400.**

Clackamas County
www.clackamas.us

Building Codes Division

150 Beavercreek Road, Oregon City, OR 97045

(503) 742-4240

www.clackamas.us/building

FIRE SPRINKLER AFFIDAVIT FOR ALTERATIONS OR TENANT IMPROVEMENTS

For 1 to 10 sprinkler heads, to be accompanied by a floor layout drawing showing the area of work within the building's structure

Building Permit No. _____

Project Name: _____ Occupancy: _____

Job Address: _____ Type of Construction: _____

Contractor: _____ Phone: _____

Proposed Quantities: Additional Heads_____ Altered Heads _____ Removed Heads_____

I, _____, Oregon Construction Contractors Board No. _____ certify that the following is true and reasonably defines the scope of work for this project:

a) All work is limited to drops and armovers for a wet system (.10 density) located within a light-hazard occupancy.

b) Positions of sprinkler heads relative to architectural features such as soffits, beams, partitions, walls, etc. complies with the current adopted edition of NFPA 13.

c) The proposed work does not require hydraulic calculations.

d) Only one sprinkler head will be installed from one drop (exception: up to two heads from one drop may be installed when each head is in a separate fire area).

e) The area covered per sprinkler head is limited to the spacing requirements of NFPA 13.

f) Tenant improvements in a new building shall be equipped with Quick Response heads, except where located within the same compartment as existing, standard response heads (see NFPA 13 for exceptions).

g) The installation shall comply with the requirements of the current adopted edition of NFPA 13.

h) Piping shall not be concealed until hangers and bracing are inspected.

i) Final approval shall be subject to onsite tests and inspections.

In addition, I understand the following is required to be available on the jobsite for inspections and testing:

- **Job copy of required floor layout drawing, showing the area of work within the building's structure, and**
- **Manufacturer's product information (cutsheets) and installation instructions, and**
- **A copy of this document**

Signature: _____ Date: _____